

Secure Environment Commissioning of Wallgate Sanitaryware & Controls

General Requirements –

- 14 days notice required before commissioning commences, sufficient time must be allowed for completion of the works before project handover, contact Wallgate to be advised of expected duration.
- Pre-commissioning review/meeting with appointed Commissioning Manager, to confirm commissioning requirements.

Commissioning Service Includes^(*) –

1. Confirm that the installation is complete as per Wallgate installation instructions, and the system is ready for commissioning.
2. Test for correct operation of installed products, including all connections to/from the electronic controller.
3. Check control unit settings & reset to customers requirements.
4. Test/balance WC flush, and functional operation of all sanitaryware and controls (including lighting & power control, if applicable).
5. On-site demonstration and system handover with the client.
6. Leave in full working order, ready for use.
7. Commissioning Report & Certificate will be supplied.

^(*) Please note the above service does not include –

- Any works associated with physical installation or replacement of new products.
- The making of any final connections to mains services (e.g. power, water, waste, etc.).
- Rectification of any defects associated with installation.
- Application of mastic sealant.
- Does not include TMV commissioning.

